

2 Aitken Street

Project Update 23

5th February 2018

0%

Progress to date

100%



Project Headlines:

- > Last week marked the tower section on the corner of Mulgrave and Aitken Streets being demolished, and other remaining areas reduced down to ground level.

Project look ahead:

- > Removal of the scaffold screen on Mulgrave street will commence this week with the containers being removed late this week. The lane on Mulgrave street will be opened to traffic again once the containers are removed.
- > The large high reach demolition machine will be dismantled and transported off site this week.
- > The site will be closed on Waitangi day. Our day time security guard will still be in place at this time.

Project look ahead continued:

- > Following completion of the high reach demolition work, removal of demolition material will commence this week.
- > As the basement is emptied out final demolition of the basement level columns and block walls will occur. This work will go through to the end of February.
- > At the end of February we will commence reinstatement work to the perimeter footpaths and construct a new hoarding around the foot print of site. Upon completion of this hoarding the temporary fences and barriers will be removed from site and footpaths opened for use again.
- > This week pedestrian access via the foot path along Guthrie lane will open again with the building having now been reduced down.

Planned works over the next two weeks:

